



TAL-CO SUPPLEMENTAL INSTRUCTION #09			
Project Name:	RW TOMLINSON - NEW HEAD OFFICE		
Project Location:	100 Nortel Drive, Ottawa, Ontario		
ARCH. SI #:	N/A	Issued By:	Chris Simpson
STRUC. SI #:	SSI #007	Date Issued:	October 11, 2016
MECH. SI #:	N/A	Revision #:	N/A
ELEC. SI #:	N/A	Revision Date:	N/A

Supplemental Instructions are issued by the Construction Manager to record a clarification or revision to the previously issued Contact Documentation as reflected by the attached information prepared by the identified Professionals.  
The Construction Manager shall review the Supplemental Instruction and the attached information and issue to the affected Trade Contractors identifying the following course of action by the Trade Contractor.

Notify Tal-Co within 5 days of receipt, if the attached documents will require a change to Contract Price or Schedule.

**Title:** Rebar revisions to elevator wall between grids B/2 to B/3

**Reference:** S- 302

**Attachments:** SSI #007

**Description of the Work:** Revise reinforcing in the above mentioned area to suit site conditions.

**Reason:** Revision required due to space constraints within 200mm wall.

# STRUCTURAL SITE INSTRUCTION



Cleland Jardine Engineering Ltd., 580 Terry Fox Drive, Suite 200, Kanata, Ontario, K2L 4B9, FAX (613) 591-1703, Tel. (613) 591-1533

TO: TALCO Building Innovations DATE: September 26, 2016

ATTENTION: Chris Simpson EMAIL: csimpson@tal-co.com

PROJECT: Tomlinson – New Building PROJECT No.: 15-0179

ISSUED BY: Nas Torabi PAGES (Incl this one): 1

STRUCTURAL SITE INSTRUCTION No.: 007

**Affected Drawings:** S302

**References:** Revised reinforcement for 200mm Thick elevator wall between grids B/2 to B/3

**Information to be Clarified:**

- Supply and install 20M @ 350 vert. and 20M @ 100Horz. reinforcement in the middle of the wall.
- Terminate the 12-20M vert. rebar zones at each side of the opening at U/S of WB2 elevation.
- Install WB2 reinforcement steel and tie-in WB2 reinforcement to 16-35M rebar zone vert. reinforcement at each end of the core wall.
- Supply and install 6-12M vert. dowels extended 720mm beyond top and bottom of WB2.
- Continue 12-20M vert. reinforcement from top of WB2 at basement level to U/S of WB2 at ground floor.