



<b>TAL-CO SUPPLEMENTAL INSTRUCTION #14</b>			
Project Name:	<b>RW TOMLINSON - NEW HEAD OFFICE</b>		
Project Location:	<b>100 Nortel Drive, Ottawa, Ontario</b>		
ARCH. SI #:	<b>N/A</b>	Issued By:	<b>Chris Simpson</b>
STRUC. SI #:	<b>N/A</b>	Date Issued:	<b>October 21, 2016</b>
MECH. SI #:	<b>N/A</b>	Revision #:	<b>N/A</b>
ELEC. SI #:	<b>CCN E-1</b>	Revision Date:	<b>N/A</b>

Supplemental Instructions are issued by the Construction Manager to record a clarification or revision to the previously issued Contact Documentation as reflected by the attached information prepared by the identified Professionals.

The Construction Manager shall review the Supplemental Instruction and the attached information and issue to the affected Trade Contractors identifying the following course of action by the Trade Contractor.

Notify TAL-CO within 5 days of receipt, if the attached documents will require a change to Contract Price or Schedule.

**Title:** Modifications to Communication Risers, General Purpose Outlets, Fire Alarm Horn/ Strobe Layout.

**Reference:** Electrical Drawings (All floors)

**Attachments:**

CCN E-1

**Description of the Work:**

1. Provide 2 x 4" conduit risers for incoming Bell and Cable to 4th floor to IT room.
2. All general purpose outlets to be removed from columns, replace with 2 per pod per floor in drywall partitions.
3. Remove fire alarm horns from columns as required, provide alternate layout suspended from ceiling as required.
4. Layout of all above mentioned work to be reviewed by the electrical engineer prior to installation.

**Reason:** Co-ordination with IT/ Communications requirements. Devices have been removed from round columns as they would be detrimental to the finished appearance of these architectural features.