



TAL-CO SUPPLEMENTAL INSTRUCTION #40			
Project Name:	RW TOMLINSON - NEW HEAD OFFICE		
Project Location:	100 CitiGate Drive, Ottawa, Ontario		
ARCH. SI #:	N/A	Issued By:	Farah Bano
STRUC. SI #:	N/A	Date Issued:	March 21, 2017
MECH. SI #:	N/A	Revision #:	N/A
ELEC. SI #:	CCN-E4, CCN-E5,CCN-E6	Revision Date:	N/A

Supplemental Instructions are issued by the Construction Manager to record a clarification or revision to the previously issued Contact Documentation as reflected by the attached information prepared by the identified Professionals.

The Construction Manager shall review the Supplemental Instruction and the attached information and issue to the affected Trade Contractors identifying the following course of action by the Trade Contractor.

Notify TAL-CO within 5 days of receipt, if the attached documents will require a change to Contract Price or Schedule.

Title: Electrical Revisions/Detail.

Reference:

- Architectural - Construction Update 02-Feb-17
- Electrical Drawings - Issued for Construction 22-Nov-16

Attachments:

- CCN-E4
- CCN-E5
- CCN-E6

Description of the Work:

- CCN-E4: Site Lighting: Power to Exterior Commercial Signage.
- CCN-E5: Power Distribution - Additional in-floor boxes c/w devices, conduit, wiring and finishing.
- CCN-E6: Fire Alarm Modifications.

Reason:

Issued for electrical detail.

Contemplated Change Notice

CCN E-4

Project: Tomlinson Regional Headquarters Building
Location: 100 Nortel Drive, Ottawa
Contractor: Tal-Co Building Innovations / Continental – Price Electric
Date: Feb.15, 2017

Provide quotation/credit for proposed work described in this CCN. No work can commence prior to approval of this quotation.

Scope of work.

Site Lighting: Power to Exterior commercial Signage

- .1 Provide 53mmC to building exterior c/w pull rope for future signage. Coordinate power requirements with owner as required when made available.

End of CCN

Contemplated Change Notice

CCN E-5

Project: Tomlinson Regional Headquarters Building
Location: 100 Nortel Drive, Ottawa
Contractor: Tal-Co Building Innovations / Continental – Price Electric
Date: Feb.15, 2017

Provide quotation/credit for proposed work described in this CCN. No work can commence prior to approval of this quotation.

Scope of work.

Power Distribution – Additional In - Floor Boxes c/w devices, conduit, wiring and finishing as required.

- .1 Ground Floor:
 - .1 Provide 10 floor boxes to suit additional furniture requirements as requested by Architect.
 - .2 Shown on Construction drawings.

- .1 2nd Floor:
 - .1 Provide 8 floor boxes to suit additional furniture requirements as requested by Furniture Consultant/Owner.

- .2 3rd Floor:
 - .1 Provide 3 floor boxes to suit additional furniture requirements as requested by Furniture Consultant /Owner.

- .3 4th Floor:
 - .1 Provide 3 floor boxes to suit additional furniture requirements as requested by Furniture Consultant /Owner.

End of CCN

Contemplated Change Notice

CCN E-6

Project: Tomlinson Regional Headquarters Building
Location: 100 Nortel Drive, Ottawa
Contractor: Tal-Co Building Innovations / Continental – Price Electric
Date: Feb.15, 2017

Provide quotation/credit for proposed work described in this CCN. No work can commence prior to approval of this quotation.

Scope of work.

Fire Alarm Modifications:

- .1 Ground Floor Fire Alarm System Modifications:
 - .1 Main Fire Alarm Panel to be installed in the Main Electrical Room in lieu of the Main Entrance. As requested by Architect.
 - .2 Provide One (1) Additional Fire Alarm Annunciator Panel in the West entrance.
 - .3 Provide suitable stainless steel finish for the annunciator panels in the main entrances. As requested by Architect.
 - .4 Provide all additional conduit, wiring, fasteners and fittings as required for a complete and operational system.

End of CCN