

CONTEMPLATED CHANGE ORDER



CONTRACTOR:
Tal-co Building Innovations Ltd.
Suite A, 4728 Bank Street
Ottawa, ON K1T 3W7

PROJ.: Meridian Community
Building Rebuild
PROJ. No.: 1841
DATE: Oct. 8, 2019
C.C.O. No. 027

Pursuant to GC 6.2 – Change Orders in CCDC 2 – 2008, the following items are proposed changes to the contract for this project. Unless noted below, work is not to proceed until authorized by a Change Order. All material and workmanship are to be as described in the contract documents unless otherwise stated. Please submit an itemized quotation for changes to the contract value and/or to the project schedule, within 10 calendar days of the date hereon.

27.1 TITLE

Revise Furnace Vent from ABS to CPVC

27.2 REFERENCE

Mechanical CCO-M6

27.3 DESCRIPTION OF WORK

.1 Refer to the attached Mechanical Contemplated Change Order CCO-M6 by Goodkey Weedmark & Associates Limited for the mechanical requirements of this CCO.

27.4 ATTACHMENTS

Mechanical CCO-M6

27.5 REASON

Site Condition / code requirement.

Partners

Barry J. Hobin
OAA, FRAIC, Hon. Fellow AIA

William A. Davis
OAA, MRAIC, Associate AIA

Gordon Lorimer
OAA, FRAIC, Associate AIA

Wendy Brawley
OAA, MRAIC, Associate AIA

Douglas Brooks
Senior Arch. Tech.

Directors

Marc Thivierge
OAA, MRAIC

Reinhard Vogel
Senior Arch. Tech.

Associates

Bryan Bonell
OAA, MRAIC, Associate AIA

William Ritcey
MRAIC

Dan Henhoeffter
Senior Arch. Tech.

Bryan Bonell

Hobin Architecture Incorporated

63 Pamilla Street
Ottawa, Ontario
Canada K1S 3K7

t 613-238-7200

f 613-235-2005

hobinarc.com



PROJECT - **1 MERIDIAN PLACE – THE MERIDIAN RETIREMENT COMMUNITY
FIRE RESTORATION**

CONTRACTOR - OPTIMUM MECHANICAL SOLUTIONS INC.

PROJECT NO. - GWA 2019-148

DATE - OCTOBER 8, 2019

CCO NO. - CCO-M6

CCO TITLE - REVISE FURNACE VENT FROM ABS TO CPVC

PAGE 1 OF 2

The contractor shall submit the change in the contract price for the proposed change detailed below. No work is to be proceeded with until a signed change order is received. If no price is submitted within 10 days of the above date, the engineer may fix the cost of the work which will be subject to change only as set out in the general conditions.

1. Reference Drawing M4 and Attached Photo:

- .1 Remove ABS vent for existing furnace in Parking Level P1 and replace with new CPVC certified to ULC 636. Approximate length of 35ft.

Enclosure: Attached Photo

REASON: Site condition & Code requirement.

Issued by: Derek Kennedy /cb

Distribution:

Bryan Bonell (Hobin Architecture Incorporated)
Robert Brand (MBC Group Ltd.)
Francis W.A. Bann (GWA – Mechanical)
Antoine Mikhael (GWA – Electrical)
Marc Trottier (GWA – Electrical)
Liam Beck (GWA – Electrical)
Yves Lavictoire (GWA – Electrical)



The items in this area
are for common use
(unless otherwise marked).
Feel free to use them and
return them after use.

541
50