



**CARLETON PLACE ARENA
ADDITION AND RENOVATIONS
75 Neelin Street Carleton Place, Ontario**

TAL-CO Building Innovations Limited
4728 Bank Street, Suite A
Gloucester, Ontario K1T 3W7
Tel: 613-821-3959
Fax: 613-821-2938

Issue date: Sept 10-2020
Revision date: 08/06/20
Revision #: 10

CIR #10 Detailed Summary

1. Please see picture below as weeping tile was found West of existing building
2. Drawings does not show a requirement on weeping tile to be installed

Questions:

1. Where to connect or terminate the existing weeping tile?
2. Does the addition not require a weeping tile around perimeter of footing?



End of CIR No. 10

LARRY GAINES • ARCHITECT

Old Town Hall
14 Bridge Street, PO 706
Almonte, Ontario
K0A 1A0

T: 613-256-3630
gaines@bellnet.ca

CIR Response

CIR #10

To:

TALCO BUILDING INNOVATIONS LTD.
4728 Bank Street, Suite A
Ottawa, Ontario

Project:

Carleton Place Arena
Renovation and Addition

Date:

September 24, 2020

CIR Responses are issued only for the purpose of recording any clarification or interpretation of the contract documents or giving direction on problems resulting from field conditions. These instructions are subject to the provisions of the contract documents and unless stated herein and specifically co-authorized by the Client, will not affect the contract

REFERENCES:

CIR #10

Response to questions:

1. As discussed on site the existing weeping tile should be reconnected to the existing storm drain.
2. There is no requirement for weeping tile for the new construction

PER: Larry Gaines
Architect