

SITE INSTRUCTION NO. ME-06 **MECHANICAL AND ELECTRICAL**

Project Name: Carleton Place Arena
75 Neelin Street
Carleton Place, Ontario

Project No.: 205

Date: 2020 October 23

MECHANICAL

- M6.1 NATURAL GAS SERVICE & METER:
As discussed with Keith Oster on site, please provide instruction from Natural Gas Supply Authority, which indicates that the natural gas service was to be temporarily relocated.
- M6.2 FLOOR DRAIN:
Add floor drain in existing Mechanical Room, where water/sprinkler service is located.
- M6.3 SANITARY CLEANOUTS:
Dressing Room floor cleanouts were not located outside the path of travel and less than 15m spacing, as indicated on Drawing M101.
Cleanouts shall be relocated per drawing.

ELECTRICAL

- E6.1 LIGHT SWITCH:
Light Switch at the east end of the new Corridor shall be a 3-way switch, rather than a Motion Control Switch as indicated.
- E6.2 MICROWAVE RECEPTACLE:
Add Microwave Receptacle in new Staff Room.
- E6.3 HEAT DETECTOR:
Add heat detector in Storage Room, adjacent to the existing Mechanical Room and under the existing stairs to the Second Floor.

M. Morris P.Eng.