

LARRY GAINES • ARCHITECT

Old Town Hall
14 Bridge Street, PO 706
Almonte, Ontario
K0A 1A0

T: 613-256-3630
gaines@bellnet.ca

Site Instruction #12

To: Talco Building Innovations Ltd.
4728 Bank Street, Suite A
Ottawa, Ontario, K1T 3W7

Project: Carleton Place Arena
Neelin Street

Date: April 06, 2021

Site instructions are issued only for the purpose of recording any clarification or interpretation of the contract documents or giving direction on problems resulting from field conditions. These instructions are subject to the provisions of the contract documents and unless stated herein and specifically co-authorized by the Client, will not affect the contract. Should the contractor require a change in the contract price or project schedule, he shall submit to the architect within ten (10) days of the date hereof, an itemized proposal. If the proposal is accepted by the client, this site instruction will be superseded by a Change Order

REFERENCES:

General meeting discussions, April 01, 2021

GENERAL:

.1 It was discussed and decided that the ideal treatment of the corridor pilaster corners would be to install the abuse resistant gypsum board directly to the concrete block, on all three of the pilasters sides, with conventional corner beads. The corners would then be protected using stainless corner guards measuring approximately 3" x 3" x 72" which would be adhered to both pilaster corners.

PER: Larry Gaines
Architect